Edge Shaftesbury: Tower Crane 1 Installation, 12th -18th June

As part of The Edge Shaftesbury development a new Tower Crane will be installed from Friday 12th June 2026.

Friday 12th June	• Works will start on 12th June at 8am when Stacey Street, New Compton Street, St Giles Passage and Phoenix Street will be closed to traffic. • Parking Bays at The West End of New Compton Street (Each side of St Giles Passage) will be suspended. • Footpath closures will also take place on the south section of Stacey Street and the West Section of New Compton Street (behind the cinema). • Two mobile cranes arrive. The small crane will build a larger mobile crane. • Night shift to build large mobile crane (6pm – 6am)
Saturday (13th) – Sunday (14th) June	• Grillage (steel base of the crane) arrives and is grouted (08:00-21:00)
Monday 15th – Thursday 18th	• Tower Crane installation (07:00-18:00) • Sections of steel mast arrive one at a time along New Compton Street and are lifted into position. • Crane jib built on New Compton Street and lifted into place
Thursday 18th June	• Dismantle Mobile Cranes from 07:00 • Night Shift (6pm-6am) • Removal of heras fencing and road closure.

Throughout operations will be managed by Traffic Marshals and access will be provided for bin collections.

With the Stacey Street, New Compton Street, St Giles Passage and Phoenix Street closed to traffic. We would therefore kindly ask if you could pay particular attention to any temporary signage in place on the above-mentioned date.

In the event of the installation being postponed, the planned works will take place the following weekend.

Thank you for your help.